




Staking Sheet

Consolidated Telephone Company - 218-454-1234



Cust Name: Lorraine Strenge

eLation Order: 1403616

Exchange: Sullivan Lake

Route: 2C/29A

Staked By: Zach

Staked On: 06/19/2026

Address: 38521 168th St

Drop Fiber	Structure	House	Related Units
SEBO4 - 720'			NIDF(O) - 1 NID3
		Center: 93°51'48"W 46°0'10"N	

Comments
Starting at NEW CTC Fiber PED 2C/29C and head south following the west side of the driveway to the north side of the house. Outside Fiber nid to be grounded with a telco ground rod.





NAME	BA		STRUCTURE		BM								HBFO						HO	Re-Entry	FIBER RUS Code, Size, Length	CONDUIT			COMMENTS								
	3	4	TYPE	SUFFIX	2 (5/8)/8)	53	53A	61(3)	72	73	83	OP	TRUCK	24	48	72	96	144				192	288	RUS		Suffix	Length						
2C/29B			BDO5	(AGS)																								BFO24 - 1044'					
2C/29C		1	BDO5	(AGS)	1		1																					BFO24 - 1322'					

Lorraine Strenge

Staked By: Zach
 Revised By:
 As Built By:
 ROW Width:

0 145 290 Feet

Prepared by:
 CTC 218-454-1234
 6/22/2026

CTC Map Update/Service Order Form

Contractor Name: Elite Underground		
Staked By: Zach		Date Staked: 6/19/2026
Exchange: Sullivan Lake	Type of work: Drop	Order #: 1403616
Route and Ped: 2C/29A	Fiber Count:	NID Location: Outside
Customer Name: Lorraine Streng		Contact #: 1+ (763) 452-8411
Address: 38521 168th St		Secondary Contact # : 1+ () -
Construction Due Date: 7/2/2026	Date Locates Submitted: 6/19/2026	Install Date: 7/9/2026

Permits Needed :

No

Notes:

Units:

BDO5(AGS)-1	BDO5(AGS)-1
BA4 - 1	NID Type - NID3
BM53A - 1	NIDF(O) - 1
BM2(5/8)(8) - 1	

Fiber:

BFO24 - 2366'
SEBO4 - 720'

Conduit:

Mainline Coduit
Mainline Coduit

Comments:

Starting at NEW CTC Fiber PED 2C/29C and head south following the west side of the driveway to the north side of the house. Outside Fiber nid to be grounded with a telco ground rod.

CTC OSP Inventory Sheet

Project Description: 38521 168th St

OSP MAIN LINE INSTALL MATERIALS

PEDESTALS & INSERT & POSTS

QTY	CTC #	DESCRIPTION	QTY	CTC#	DESCRIPTION		
	4509	42INCH METALSTAKE FOR PEDESLOTS		PED-BD03	(BDO3) - VERTIV F604860 UPCBD3 PEDESTAL 36/PALLET		
				PED-BD04	(BDO4) - VERTIV F604880 UPCBD4 PEDESTAL 25/PALLET		
	4510	POLE MOUNTING HARDWARE KIT FOR PEDS		PED-BD05	(BDO5) - VERTIV F604900 UPCBD5 PEDESTAL 16/PALLET		
				PED-INSERT	VERTIV F1010627 NSFBDSCSCX FIBER INSERT FOR BDO5 50/PALLET		
	5549	RHINO TRI-VIEW 811 FIBER MARKER		PED-PON144	(BM21) - CLEARFIELD J3A-ZZZ-ZZZ-AZZ-B PON PED 144 PORTS		
	4013	FIBER WARNING SIGN /W 2 SCREWS (BM53A)		POST8FOOT	(BA3) 8'x 5" TREATED WOOD POST 32/BUNDLE		
				POST10FOOT	(BA4) 10' x 5" TREATED WOOD POST 32/BUNDLE		
	4508	L70 PED GROUND LUG	NIDS				
				NID-RES	720 SERIES RESIDENTIAL NID		
	4513	8' GROUND ROD BM2(5/8)x(8)		NID-COM	760 SERIES COMMERCIAL NID		
				HAND HOLES			
	4514	(ACORN) GROUND ROD CLAMP	QTY	CTC#	DESCRIPTION		
				VAULT-132418	HBF(13X24X18)T - (DROP VAULT)HDPE T22 CVR		
	4515	#6 BARE SOLID COPPER GROUND WIRE (FEET)		VAULT-243624	HBF(24X36X24)T - PC VAULT /W T22 CVR		
				VAULT-304836	HBF(30x48x36)T - PC VAULT /W T22 CVR		
	4516	#6 SOLID COATED GROUND WIRE (FEET)		VAULT-366036	HBF(36x60x36)T - PC VAULT /W T22 CVR		
				VAULT-366048	HBF(36x60x48)T - PC VAULT /W T22 CVR		
	4517	#6 STRANDED COATED GROUND WIRE (FEET)	FIBER OPIC CABLE				
				FIBER CT.	CTC REEL NUMBER	SQUENCIALS	FOOTAGE USED
	4501	PUSH LOCK INNERDUCT COUPLER (1-1/4")			START SEQ.		
						END SEQ.	
	4511	SCREW ON METAL INNERDUCT COUPLER (1-1\4")			START SEQ.		
						END SEQ.	
					START SEQ.		
					END SEQ.		
					START SEQ.		
					END SEQ.		
SUBSCRIBER INSTALL MATERIALS					START SEQ.		
	4512	5' GROUND ROD BM2(1/2)x(5)			END SEQ.		
						START SEQ.	
	4516	#6 SOLID COATED GROUND WIRE (FEET)			END SEQ.		
						START SEQ.	
	4520	(BM83) 60" HOUSE RISER GUARD	1.25" INNERDUCT				
				CTC PART #	START SEQ.	END SEQ.	FOOTAGE USED
	4514	(ACORN) GROUND ROD CLAMP		114DUCTOR			
				114DUCTOR			
	4518	SPLIT BOLT (IK2, IK4, IK6)		114DUCTOR			
				MISC INNERDUCT			
	4519	TRAILER HOUSE BEAM CLAMP		CTC PART #	START SEQ.	END SEQ.	FOOTAGE USED